


Jefferson County
Board of Commissioners
Agenda Request

To: Board of Commissioners
Philip Morley, County Administrator

From: Monte Reinders, P.E., Public Works Director/County Engineer 

Agenda Date: October 28, 2013

Subject: Supplemental Consultant Agreement #1 with Integrity Structural Engineering, PLLC
Queets Bridge Painting, CR1881
Co. Rd. No. 107508, M.P. 0.60 to M.P. 0.76
BHOS-16WA(001)

Statement of Issue:

The issue is requesting execution of the Supplemental Consultant Agreement #1 with Integrity Structural Engineering, PLLC of Seattle, WA. for providing additional construction inspection and construction engineering support services for the Queets Bridge Painting, CR1881 project.

Analysis/Strategic Goals/Pro's & Con's:

This project consists of repainting the steel bridge girders and bracing members of the Queets Bridge. The work includes minor girder web bracing, abrasive blasting, treatment of pack rust, containment of wastes, and repainting with a primer and top coat paint system. Additional inspection and construction engineering support services are necessary due to the contractor's delay of project completion by approximately 2 ½ months.

This supplemental agreement will provide additional construction engineering support services by Integrity Structural Engineering, PLLC, through the end of the construction phase. The additional required engineering support work for this project consists of: NACE level Paint Inspection services, technical Paint Expert services, and Engineer of Record services.

Fiscal Impact/Cost Benefit Analysis:

The maximum amount payable for consultant services under this Supplemental Consultant Agreement #1 is \$146,817.65. These consultant services will be eligible for reimbursement from the Federal Highway Administration BHOS funding at the rate of 100%.


Recommendation:

The Board is asked to execute the three (3) originals of the Supplemental Consultant Agreement #1 with Integrity Structural Engineering, PLLC, and return two (2) signed originals to Public Works (attn. John Wayand).

Department Contact: John Wayand, Project Manager, 385-9377

Reviewed By:


Philip Morley, County Administrator


Date

Supplemental Agreement Number 1	Organization and Address Integrity Structural Engineering, PLLC 4124 Interlake Ave., N. Seattle, WA. 98103	
Agreement Number Queets 2013-2	206-547-1379	
Project Number CR1881	Execution Date	Completion Date March 31, 2014
Project Title Queets Bridge Painting, Bridge No. 8W Clearwater Road, M.P. 0.60 to M.P. 0.76	New Maximum Amount Payable \$331,961.33	
Description of Work Provide additional construction inspection and engineering support services for the Construction Engineering phase of the Queets Bridge Painting project.		

The Local Agency of Jefferson County, Washington desires to supplement the agreement entered into with Integrity Structural Engineering, PPLC and executed on April 8, 2013 and identified as Agreement No. Queets 2013-2.

All provisions in the basic agreement remain in effect except as expressly modified by this supplement.

The changes to the agreement are described as follows:

I

Section II, SCOPE OF WORK, is hereby changed to read:
As specified in Exhibit "B".

II

Section IV, TIME FOR BEGINNING AND COMPLETION, is amended to change the number of calendar days for completion of the work to read:

No Change (March 31, 2014)

III

Section V, PAYMENT, shall be amended as follows:
Original Agreement: \$185,143.68
Supplemental Agreement #1: \$146,817.65
New Agreement Maximum Amount Payable: \$331,961.33

as set forth in the attached Exhibit A, and by this reference made a part of this supplement.

If you concur with this supplement and agree to the changes as stated above, please sign in the appropriate spaces below and return to this office for final action.

Integrity Structural Engineering, PLLC
Consultant

COUNTY OF JEFFERSON
BOARD OF COMMISSIONERS



Consultant's Signature

10/16/13


Date

John Austin, Chair

Phil Johnson, Member

David W. Sullivan, Member

Approved as to form only:

 10/11/13
David Alvarez Date
Deputy Prosecuting Attorney


 10-18-13
Monte Reinders, P.E. Date
Public Works Director/County Engineer

Exhibit "A"

Summary of Payments

	Basic Agreement	Supplement #1	Total
Direct Salary Cost	<u>\$160,589.29</u>	<u>\$127,526.77</u>	<u>\$288,116.06</u>
Direct Non-Salary Costs	<u>\$24,554.39</u>	<u>\$19,290.88</u>	<u>\$43,845.27</u>
Total	<u>\$185,143.68</u>	<u>\$146,817.65</u>	<u>\$331,961.33</u>

Exhibit "B"

Scope of Work

The scope of work for this Supplemental Agreement contains the following additional work:

1. Additional work above the work specified in the original consultant agreement scope: Project Management, technical reviews and approvals of contractor submittals and re-submittals, contractor requests for information, weekly consultant and contractor phone conferences, project meetings, review of contractor schedules, and painting inspection review and assistance.
2. Additional work as specified in Change Order Directive #1: second shift Paint Inspector (+26 working days).
3. Additional work as specified in Change Order Directive #2: first shift Paint Inspector (+53 days), second Paint Inspector for first shift (+13 working days).